Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:18								
Sand – River sand (V-1, P.No- A 40, I No-73 of PWD SR 2021-22)								Cum
For Children Play								
	Duo Marvel Park play area	1	8.50	11.50	0.35	**34.21**		
	Auttur lake Park play area	1	16.30	9.00	0.30	**44.01**		
	Panchakshari Park play area	1	8.00	10.50	0.30	**25.20**		
	Gouthama bhudha Park play area	1	13.20	15.50	0.35	**71.61**		
Total						**175.03**	**2028.61**	**355072.68**
Item No:20								
Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates.(V-I, P.No.17, I.No.2.4.3 of PW, P&IWTD SR 2021-22)								Cum
Basket ball court in sardar vallabai patel park								
		1	15.30	27.00	0.200	**82.62**		
Total						**82.62**	**7243.28**	**598439.79**
Item No:21								
Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.(V-III, P.No.99, I.No.13.1 of PW, P&IWTD SR 2021-22) Issuse Rate dated :07/04/2022								
Qty Vide pre-Measurement page No (13)						**2.01**	**118826.37**	**239279.12**

NEWZEN CONSULTANTS ★ Bangalore ★

Asst. Executive Engine
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

10/01/2023

(18)

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:23								
	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flap. Heavy Duty Locking arrangements at tow places including cost of labour, painting, erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the Engineer-in-charge of the work. (Data Rate)							Sqm
	Gates							
	Sangoli rayanna park	1	1.86		2.50	4.65		
	Da.ra Bendre park	1	3.05		2.53	7.72		
		1	2.95		2.61	7.70		
	Panchakshari Park	1	3.91		2.60	10.17		
		1	3.08		2.62	8.07		
	additional gate for removal of garbage	1	3.05		2.25	6.86		
	Gouthama bhudha Park	1	2.52		2.59	6.53		
		1	3.05		2.59	7.90		
	additional gate for removal of garbage	1	1.65		2.25	3.71		
	Krishna Devaraya park	1	2.58		2.56	6.60		
	Subhash chandra bose	1	3.05		2.54	7.75		
	Ramana Maharshi park	1	3.06		2.00	6.12		
	Triangle park	1	2.30		2.57	5.91		
	Sardar vallabai patel park	1	2.63		2.30	6.05		
		1	3.95		2.30	9.09		

Asst. Executive Engine
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

31/01/23

Asst. Executive Engin
Project Division
Yelahanka Zone
BBMP, Bangalore - 9

10/01/2023

NEWZEN CONSULTANTS Bangalore

Govinda

104.83

(19)

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
		1	2.80		2.30	6.44		
		1	4.05		2.30	9.32		
	Kitturu rani channamma park	1	3.30		2.40	7.92		
		1	3.81		2.40	9.14		
		1	4.65		2.35	10.93		
		1	2.40		2.40	5.76		
		1	4.13		2.40	9.91		
		1	4.67		2.35	10.97		
Total in Sqm						**175.21**	**22319.75**	**3910703.66**
Item No:26								
Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work (Data Rate)								Sqm
	Duo Marvel Park play area kerb laying	1	142.00			142.00		
	Auttur lake Gym area	1	70.00			70.00		
	Yelahanka lake Gym area -1	1	167.00			167.00		
	Kitturu rani Channamma park Gym area	1	78.00			78.00		
	Sri B M Srikantaiah Park Entry Gate left	1	67.00			67.00		
		1	37.00			37.00		
		1	5.00			5.00		
		1	26.00			26.00		
		1	57.00			57.00		
		1	67.00			67.00		
	Basket ball court in sardar vallabai patel park	2	34.00			68.00		
		2	60.00			120.00		
Total in Nos						**904.00**	**530.10**	**479210.40**

NEWZEN CONSULTANTS ★ Bangalore ★

A.E.E. (Project)
10/01/23

Asst. Executive Engine
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
10/01/2023

(20)

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:27								
Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces (P.No.56, I.No.8.10 of PW, P&IWTD SR 2021-22)								Sqm
	Gautam Budha Park	2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	17.00		0.35	11.90		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	31.00		0.35	21.70		
	Panchakshari Gavaya Park	2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	16.00		0.35	11.20		
	Da Ra Bendre Park	2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		

548.80

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

24/01/2023

NEWZEN CONSULTANTS Bangalore

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	10.50		0.35	7.35		
	Kitturu rani Chennamma Park main gate entry	2	30.00		0.35	21.00		
		2	23.00		0.35	16.10		
		1	7.00		0.35	2.45		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	19.00		0.35	13.30		
	Exit towards Dairy Circle	2	19.80		0.35	13.86		
		1	2.30		0.35	0.81		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	20.50		0.35	14.35		
		1	2.00		0.35	0.70		
	Kitturu rani Chennamma Park main gate entry towards right	2	4.00		0.35	2.80		
		2	7.20		0.35	5.04		
		2	4.40		0.35	3.08		
	Sri B M Srikantaiah Park	2	30.00		0.35	21.00		
		2	16.50		0.35	11.55		
		2	2.20		0.35	1.54		
		2	11.50		0.35	8.05		
		2	25.50		0.35	17.85		
	Gate Entry	2	1.50		0.35	1.05		
		1	7.00		0.35	2.45		
	Gate right side	2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		
		2	30.00		0.35	21.00		

548.80

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANTS Bangalore

24/01/23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 9

24/01/2023

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
		2	19.50		0.35	13.65		
		2	28.50		0.35	19.95		
	Gautam Budha Park play area	1	63.90		0.35	22.37		
	For Benches	59	5.80		0.35	119.77		
	Duo Marvel Park play area kerb	1	63.90		0.35	22.37		
	Auttur lake Gym	1	31.50		0.35	11.03		
	Yelahanka lake	1	75.15		0.35	26.30		
	Kitturu rani	1	35.10		0.35	12.29		
	Sri B M	1	30.15		0.35	10.55		
		1	16.65		0.35	5.83		
		1	2.25		0.35	0.79		
		1	11.70		0.35	4.10		
	Basket ball court in sardar vallabai patel park	2	15.30		0.35	10.71		
		2	27.00		0.35	18.90		
Total in Nos						**1242.71**	**97.75**	**121474.90**
Item No:28								
Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level , including cost of materials, labour and Usage charges of machinery complete as per specifications.(V-II, P.No.64, I.No.9.31of PW, P&IWTD SR 2021-22)								Sqm
	Sri B M Srikantaiah Park Entry Gate left	1	30.00	3.30 + 3.30 / 2.00		99.00		
		1	16.50	3.30 + 3.30 / 2.00		54.45		
		1	2.20	3.30 + 6.70 / 2.00		11.00		
		1	11.50	3.3+ 7.4 3.90 / 3.00		56.35		
		1	25.50	3.90 + 3.90 / 2.00		99.45		
		1	30.00	2.50 + 3.30 / 2.00		87.00		
Total in Sqm						**407.25**	**1250.12**	**509174**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

A.E.E (Project)

Asst. Executive Engin
Project Division
Yelahanka Zone
BBMP, Bangalore - 9

NEWZEN CONSULTANTS ★ Bangalore ★

24/01/2023

(23)

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:29								
Providing, laying & fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, mortar, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. (V-II, P.No.65, I.No.9.40 of PW, P&IWTD SR 2021-22)							Sqm	
	Auttur lake Gym	1	7.30	8.60		**62.78**		
	Yelahanka lake Gym area -1	1	6.70	12.35		**82.75**		
	Yelahanka lake Gym area -2	1	6.10	12.80		**78.08**		
	Kitturu rani Channamma park Gym area	1	5.10	11.60		**59.16**		
	Deductions							
	For fixing J bolts in Gym and play area							
	Yelahanka lake Gym area -1	16	0.60	0.60		**-5.76**		
	Yelahanka lake Gym area -2	16	0.60	0.60		**-5.76**		
	Kitturu rani Channamma park	16	0.60	0.60		**-5.76**		
	Atturu Lake Gym	2	0.60	0.30		**-0.36**		
	Yelahanka Zone	7	0.60	0.60		**-2.52**		
	Total					**262.61**	**1309.85**	**343973.16**
Item No:30								
Executive Bench- Made out of Sadarahalli grey stone with hand supports with 3 line finishing with arch design with 100mm slabs. Height 90x Length 1500 width 45 cms (Data approved rate)								Nos
Qty vide E-MB-1 of P.No-46/ MB No-03/2022-23 of P.No-638005	60					**60.00**		
Benches Yelahanka lake and Atturu Lake	10					**10.00**		
Total						**70.00**	**19027.04**	**1331892.80**
Item No:31								
Basket ball poles with board inclusive of all taxes and transportation charges as per the direction of Engineer in Charge (Data approved rate)								Nos
Basket ball court in sardar vallabai patel park	2					**2.00**	**914757.21**	**1829514.42**
Item No:32								

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

A.E.E. (Project) 30/01/23

A.E.E. (Project)
BBMP, Bangalore - 92

NEWZEN CONSULTANTS ★ Bangalore ★

Asst. Executive Engin
Project Division
Yelahanka Zone
BBMP, Bangalore - 9
30/01/2023

24

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:32								
	Supply and Fixing of Arm and Pedal Bike: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Horizontal Structural post of length 1.10 m supporting Upright structural posts of height 1.23 m and Dia 60mm is to be schedule HOT DIP Galvanized steel with a 114mm O.D. and 2.2mm (wall) thickness of the tubing. Pedals of size 108 mm & Bars of size 197 mm. The poles are welded on to a base plate made from steel with 114mm inner diameter. Bearings: Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The rates are inclusive of all taxes, transportation							Nos
	Yelahanka Lake	1				1.00		
	Atturu Lake	1				1.00		
	Kitturu rani Channamma park	1				1.00		
						3.00	299909.71	899729.13

A.E.E. (Projects) 31/1/23

NEWZEN CONSULTANTS ★ Bangalore ★

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

25

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:33								
	Supply and Fixing of Bicycle: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Upright structural posts of height 1.31 m is to be schedule HOT DIP Galvanized steel with a 60 mm O.D. and 2.2mm (wall) thickness of the tubing. Two numbers of Pedal of size 113mm x 40mm & Rotating Disc of Dia 380 mm fabricated from 40 O.D. galvanized steel pipes. The poles are welded on to a base plate made from steel with 114mm inner diameter. Welded. Bearings: Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre- assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The rates are inclusive of all							
	Yelahanka Lake	1				1.00		
	Atturu Lake	1				1.00		
	Kitturu rani Channamma park	1				1.00		
						3.00	220523.02	661569.06

Nos

31/01/23

A.E.E. (Project)

NEWZEN CONSULTANTS Bangalore

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:34								
	Supply and Fixing of Big Shoulder Wheel: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Upright structural posts of height 1.47 m is to be schedule HOT DIP Galvanized steel with a 114mm O.D. and 2.2mm (wall) thickness of the tubing. Circular Handrail of Dia 0.69 m and Dia 42 mm fabricated from 42 O.D. galvanized steel pipes. The poles are welded on to a base plate made from steel with 114mm inner diameter. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery: 1 completely pre- assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The rates are inclusive of all taxes, transportation charges							Nos
	Atturu Lake	1				1.00		
	Kitturu rani Channamma park	1				1.00		
						2.00	211701.09	423402.18

A.E.E. (Project)

NEWZEN CONSULTANTS ★ Bangalore ★

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:35								
	Supply and Fixing of Elliptical Cross Trainer: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Upright structural posts of height 1.25 m is to be schedule HOT DIP Galvanized steel with a 114mm O.D. and 2.2mm (wall) thickness of the tubing. Two numbers of Foot rest of size 320 mm x 132 mm are attached to the Standing Bars 998 mm x 40 mm fabricated from 40 O.D. galvanized steel pipes. Lower part of Support Handrails of size 0.8 m high and Dia 47 mm and Upper part of Support Handrails of size 0.51 m high and Dia 32 mm fabricated from 47 mm O.D. and 32 mm O.D. galvanized steel pipes. The poles are welded on to a base plate made from steel with 114mm inner diameter. Bearings: Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must							
	Yelahanka Lake	1	-			1.00		
	Atturu Lake	1	-			1.00		
	Kitturu rani Channamma park	1	✓			1.00		
						3.00	246983.95	740951.85

Nos

clo 1.64

A.E.E. (Project)

NEWZEN CONSULTANTS Bangalore

G Gopinath

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:36								
	Supply and Fixing of Leg Stretch: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Upright structural posts of height 1.10 m is to be schedule HOT DIP Galvanized steel with a 114mm O.D. and 2.2mm (wall) thickness of the tubing. Handrail rails of Dia 32 m. The poles are welded on to a base plate made from steel with 114mm inner diameter. Welded. Bearings: Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The rates are inclusive of all taxes, transportation charges and installation. EQUIPMENT DIMENSIONS: 0.93 m x 0.81 m x 1.13 m							
	Yelahanka Lake	2				**2.00**	Nos	
	Atturu Lake	1				**1.00**		
						3.00	**68873.67**	**206621.01**

31/01/23
A.E.E. (Project)

NEWZEN CONSULTANTS ★ Bangalore ★

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:37								
	Supply and Fixing of Pull Down Challenger: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Upright structural posts of height 1.88 m is to be schedule HOT DIP Galvanized steel with a 114mm O.D. and 2.2mm (wall) thickness of the tubing. Two pair of U-Shaped Pull down Bars 806 mm x 700 mm and Dia 40 mm are spaced at 630 mm fabricated from 40 O.D. galvanized steel pipes. The poles are welded on to a base plate made from steel with 114mm inner diameter. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery: 1 completely pre- assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The rates are inclusive of all							
	Yelahanka Lake	2				**2.00**		
	Kitturu rani Channamma park	1				**1.00**		
						3.00	**417756.62**	**1253269.86**

NEWZEN CONSULTANTS Bangalore

Executive Engineer (Project)

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:38								
	Supply and Fixing of Seated Chest Press: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Upright structural posts of height 1.88 m is to be schedule HOT DIP Galvanized steel with a 114mm O.D. and 2.2mm (wall) thickness of the tubing. Two pair of U-Shaped Bars of 1.02 m and Dia 40 mm while the handles are placed at a spacing of 698 mm fabricated from 40 O.D. galvanized steel pipes. The poles are welded on to a base plate made from steel with 114mm inner diameter. Bearings: Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery: 1 completely pre- assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The							Nos
	Yelahanka Lake	2	✓			2.00		
	Kitturu rani Channamma park	1	✓			1.00		
						3.00	405760.25	1217280.75

NEWZEN CONSULTANTS Bangalore

A.E.E. (Project)

3.1.01.2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:39								
	Supply and Fixing of Rider: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Upright structural posts of height 0.5 m is to be schedule HOT DIP Galvanized steel with a 114mm O.D. and 2.2mm (wall) thickness of the tubing. A single seat of size 330 mm x 250 mm fixed to the top of the vertical post and two Pedals & Bars of size 145 mm x 50 mm and Dia 38 mm fabricated from 40 O.D. galvanized steel pipes. The poles are welded on to a base plate made from steel with 114mm inner diameter. Bearings: Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre- assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The							Nos
						2.00		
	Yelahanka Lake	2				2.00	158775.81	317551.62

A.E.E (Project)

NEWZEN CONSULTANTS Bangalore

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
Item No:40								
	Supply and Fixing of Self Weighted Rower: All products must test and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of the supplier by themselves or through their authorized dealers or contractors. The suppliers products must have been installed in at least 200 public parks across India the list of which to be submitted during the technical bid. Any five parks will be randomly selected by the tendering authority or a third party appointed by it to check and ascertain the product GS Marks, safety, quality and durability at site, the evaluation report to have photographs of the installed products taken at site showing the GS mark and the condition of the equipment, based upon which the tender shall be evaluated. The EN16630 & GS Mark certificates must be submitted during the technical bid and the same must reflect clearly on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Horizontal bars of length 1.26 m is to be schedule HOT DIP Galvanized steel with a 60mm O.D. and 2.2mm (wall) thickness of the tubing. Handle Bars of 0.74 m and Dia 38 mm fabricated from 40 O.D. galvanized steel pipes. The poles are welded on to a base plate made from steel with 114mm inner diameter. Bearings: Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in safety limiters that prevent unwanted and excessive movement, which can cause injuries. The limiters must be in accordance with EN16630 safety norms. Scope of delivery: 1 completely pre- assembled equipment modules. Maintenance: Maintain according to EN16630 and the maintenance guide. The rates are inclusive of all taxes, transportation charges and installation.							
						2.00		
	Yelahanka Lake	2	✓				Nos	
						2.00	291089.73	582179.46

31/01/23

A.E.E. (Project)

NEWZEN CONSULTANTS Bangalore

Gopinath

31/01/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner